

CoreVault Data Center Phase II ELECTRONIC LEAK DETECTION REPORT

ASTM-D 7877 Compliant

PROJECT INFORMATION

Property Name	CoreVault Data Center Phase II
Address	1201 North Commerce Parkway, Dallas, Texas 75247
Facility Type	Data Center
Client / Owner	CoreVault
Roofing Contractor	Summit Roofing Marcus Webb
Report Date	March 14, 2025
Test Date(s)	March 10–14, 2025
Mobilization #	Phase II, Mobilization 1 Section: Mechanical Roof
Prepared By	Landry Honza, Vice-President Honza Group Inc.

EXECUTIVE SUMMARY

~30,000 Total Area Tested (SF)	24 Breaches Identified	0 Breaches Repaired & Verified	24 Breaches Pending Repair
--	----------------------------------	--	--------------------------------------

Honza Group Inc. performed Electronic Leak Detection on approximately 30,000 SF of the Mechanical Roof at the CoreVault Data Center Phase II (1201 North Commerce Parkway, Dallas, Texas) from March 10–14, 2025. Twenty-four (20) breaches were identified across the tested area. No on-site repairs were made during this mobilization; all breach locations have been documented with coordinates and photographs for remediation by Summit Roofing. Areas with stored materials from other trades were temporarily cleared to allow complete coverage of the Mechanical Roof section.

SCOPE OF WORK

Areas Tested

The Mechanical Roof Area of the CoreVault Data Center Phase II was tested during this mobilization. Approximately 30,000 SF was covered. This section includes sections C and D as identified on the attached roof plan.

Testing Standard

All testing was performed in compliance with ASTM-D 7877 — Standard Guide for Electronic Methods for Detecting and Locating Leaks in Waterproof Membranes.

TESTING METHOD

High Voltage Electronic Leak Detection (Spark Testing)

A high-voltage electrical pulse is applied to the membrane surface using a brush or broom electrode. The structural deck serves as the ground. When the electrode passes over a breach in the membrane, current arcs through the defect to the deck, triggering an audible and visual signal on the technician's equipment. The breach location is flagged immediately and can be repaired and retested.

SITE CONDITIONS


Upon arrival at the site, Honza Group Inc. inspected the conditions of the area to be tested. The following were noted:

- Numerous areas on the roof had materials stored by other trades. Upon testing adjacent to these areas, both Summit Roofing and Apex Construction relocated materials so testing could be completed.
- Debris including pebbles, fasteners, and metal shavings were present throughout the roof area. This debris should be removed prior to membrane traffic; failure to do so could result in new breaches.
- Other trades are still completing work on the roof. The roofing membrane should be protected while other trades are active, or future breaches could occur.

Areas Excluded

Areas A and B on the attached roof plan were not included in this mobilization (shown in red on the plan). These sections are designated Not in Contract / Not Tested.

SITE CONDITION PHOTOS



Representative Condition — Areas with Stored Materials



Representative Condition — Areas with Stored Materials



Representative Condition — Areas with Stored Materials



Representative Condition — Debris Present on Membrane



Representative Condition — Fasteners & Metal Shavings on Membrane



Overview — Mechanical Roof

FINDINGS — MECHANICAL ROOF

Twenty (20) breaches were identified in approximately 30,000 SF tested on the Mechanical Roof Area. All breaches were measured from the identified measuring point shown on the attached plan. The first coordinate was measured right to left; the second coordinate was measured top to bottom.


Now that testing has been performed on the Mechanical Area, it is best to prevent any traffic or material storage on the previously tested membrane. Failure to do so could result in new breaches.

BREACH SUMMARY


Breach ID	Coordinates (X', Y')	Repair Status
1	54', 13'	Pending Repair
2	9.5', 74'	Pending Repair
3	26', 100'	Pending Repair
4	40', 106'	Pending Repair
5	60', 117'	Pending Repair
6	81', 129.5'	Pending Repair

7	74', 90'	Pending Repair
8	85', 128.5'	Pending Repair
9	101', 117'	Pending Repair
10	95', 13.5'	Pending Repair
11	227.5', 15'	Pending Repair
12	213', 42'	Pending Repair
13	95.5', 13.5'	Pending Repair
14	155', 3'	Pending Repair
15	155', 3'	Pending Repair
16	155', 3'	Pending Repair
17	155', 3'	Pending Repair
18	201', 127'	Pending Repair
19	210', 117'	Pending Repair
20	260', 93'	Pending Repair

BREACH PHOTO DOCUMENTATION




Breach 1 — (54', 13')



Breach 2 — (9.5', 74')



Breach 3 — (26', 100')



Breach 4 — (40', 106')



Breach 5 — (60', 117')



Breach 6 — (81', 129.5')



Breach 7 — (74', 90')



Breach 8 — (85', 128.5')



Breach 9 — (101', 117')

Breach 10 — (95', 13.5')



Breach 11 — (227.5', 15')




Breach 12 — (213', 42')



Breach 13 — (95.5', 13.5')




Breaches 14–17 — (155', 3') — View A



Breaches 14–17 — (155', 3') — View B



Breach 18 — (201', 127')



Breach 19 — (210', 117')



Breach 20 — (260', 93')

CERTIFICATION

This certifies that Electronic Leak Detection was performed at the property identified in this report in accordance with **ASTM-D 7877 – Standard Guide for Electronic Methods for Detecting and Locating Leaks in Waterproof Membranes**. Testing was conducted by Honza Group Inc. **Landry Honza, Vice-President | Honza Group Inc. | HonzaGroupInc.com | 301.953.7210**

Measuring Point

Tested January 3rd-6th, 2023

Not in Contract/Not Tested

A B C D

14:17

11

13

1

10

12

24

22

20

19

18

23

9

6

5

7

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

40

41

42

43

44

45

46

47

48

49

50

51

52

53

54

55

56

57

58

59

60

61

62

63

64

65

66

67

68

69

70

71

72

73

74

75

76

77

78

79

80

81

82

83

84

85

86

87

88

89

90

91

92

93

94

95

96

97

98

99

100

101

102

103

104

105

106

107

108

109

110

111

112

113

114

115

116

117

118

119

120

121

122

123

124

125

126

127

128

129

130

131

132

133

134

135

136

137

138

139

140

141

142

143

144

145

146

147

148

149

150

151

152

153

154

155

156

157

158

159

160

161

162

163

164

165

166

167

168

169

170

171

172

173

174

175

176

177

178

179

180

181

182

183

184

185

186

187

188

189

190

191

192

193

194

195

196

197

198

199

200

201

202

203

204

205

206

207

208

209

210

211

212

213

214

215

216

217

218

219

220

221

222

223

224

225

226

227

228

229

230

231

232

233

234

235

236

237

238

239

240

241

242

243

244

245

246

247

248

249

250

251

252

253

254

255

256

257

258

259

260

261

262

263

264

265

266

267

268

269

270

271

272

273

274

275

276

277

278

279

280

281

282

283

284

285

286

287

288

289

290

291

292

293

294

295

296

297

298

299

300

301

302

303

304

305

306

307

308

309

310

311

312

313

314

315

316

317

318

319

320

321

322

323

324

325

326

327

328

329

330

331

332

333

334

335

336

337

338

339

340

341

342

343

344

345

346

347

348

349

350

351

352

353

354

355

356

357

358

359

360

361

362

363

364

365

366

367

368

369

370

371

372

373

374

375

376

377

378

379

380

381

382

383

384

385

386

387

388

389

390

391

392

393

394

395

396

397

398

399

400

401

402

403

404

405

406

407

408

409

410

411

412

413

414

415

416

417

418

419

420

421

422

423

424

425

426

427

428

429

430

431

432

433

434

435

CoreVault Data Center Phase II | 1201 North Commerce Parkway, Dallas, TX 75247 | Tested March 10–14, 2025